

Republic of the Philippines
BULAN WATER DISTRICT
De Vera St., Zone-4, Bulan Sorsogon

REPORT ON GOVERNMENT PROJECT/ PROGRAMS/ BENEFICIARIES
FOR CY 2016

Activity Name	Location	Project Cost	Date Started	Target Completion Date	Project Status		Remarks	Beneficiaries
					% of completion	Total Cost Incurred		
Replacement of Asbestos Pipes	Somagongsong, Bulan Sorsogon	75,000.00	October, 2016	October, 2016	100%	75,000.00	Project Completed October 2016	Provide a bacteria free water and avoid intrusion of contaminants from old pipes to Somagongsong Concessionaires
Transfer of Submersible Pumps & Rehabilitation of Lajong DeepWell	From Lajong to Sitio Pawa	30,000.00	November, 2016	November, 2016	50%	15,000.00	On Going	To ensure a 24 hours operation and provide adequate water supply on 8 barangays
Parallel Line Installation	Dolos	350,000.00	February, 2016	May, 2016	100%	294,738.00	Project Completed May, 2016	Rehabilitation of Water Source and Improve Water Supply on BWD Concessionaires
Construction of Pump House at Sitio Pawa Deep Well	Sitio Pawa, Lajong	30,000.00	November, 2016	December, 2016	50%	15,000.00	On Going	To protect the equipment for water extraction at the Deep Well


NOEL C. DEL MONTE
Technical Head


Engr. REY DENNIS L. GILBAS
General Manager C