

Republic of the Philippines
BULAN WATER DISTRICT
 De Vera St., Zone-4, Bulan, Sorsogon



REPORT ON GOVERNMENT PROJECT/PROGRAMS/BENEFICIARIES
FOR CY 2021

ACTIVITY NAME	LOCATION	PROJECT COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS	BENEFICIARIES
					% OF COMPLETION	TOTAL COST		
ICG LOAN – PHASE 1 – UPGRADING AND REHABILITATION OF BWD WATER SYSTEM	FROM BRGY. LAJONG TO ZONE-8 TO CORNER MERCURY DRUGS ZONE -4, FROM BRGY. AQUINO TO ZONE 2	25,976,060.68	PUBLIC BIDDING (2019) FEBRUARY 2019 – PROCEED (MACTAN ROCK INDUSTRIES – CONTRACTOR)	FEBRUARY 2020	100%	25,976,060.68	COMPLETED JANUARY 31, 2021 WITH VARIATION ORDERS DUE TO PANDEMIC	To provide sufficient water supply thru Brgy. Lajong River in which the water system shall be the transmission line of water supply
ICG LOAN – PHASE 2 INSTALLATION OF 5000 CMD WATER TREATMENT FACILITY	BRGY. LAJONG	40,999,985.00	PUBLIC BIDDING (2019) JULY 2019 – PROCEED (MACTAN ROCK INDUSTRIES – CONTRACTOR)	JULY 2020	100%	40,999,985.00	COMPLETED JULY 31, 2021 WITH VARIATION ORDERS DUE TO PANDEMIC	To serve as a Major Water Source of the BWD Water System and provide sufficient water supply in accordance to PNSDW
EXPANSION (LOOPING) OF WATER SYSTEM AT THE BRGY. STA. REMEDIOS	STA. REMEDIOS	300,000.00	JULY 2021	AUGUST 2021	100%	296,976.73	COMPLETED AUGUST 2021	To expand the services on water supply to other barangays
EXPANSION (LOOPING) OF WATER SYSTEM AT THE BRGY. STA. REMEDIOS	BRGY. BEGUIN	200,000.00	JULY 2021	AUGUST 2021	100%	195,534.00	COMPLETED AUGUST 2021	To expand the services on water supply to other barangays
EXPANSION (LOOPING) OF WATER SYSTEM AT THE BRGY. SAN JUAN BAG-O	SAN JUAN BAG-O	400,000.00	SEPTEMBER 2021	OCTOBER 2021	100%	352,696.00	COMPLETED OCTOBER 2021	To expand the services on water supply to other barangays

Prepared by:

ENGR. SHERWIN ELBERT G. ROMAN
 ENGINEERING ASSISTANT A

Approved by:

ENGR. REYD ENNIS L. GILBAS
 GENERAL MANAGER C